


Sabine Neches Waterway Channel Improvement Project Non-Federal Sponsor Dredging Contracts

The Sabine-Neches Navigation District (SNND) has been cooperatively planning to execute the channel deepening work for the Sabine Neches Waterway Channel Improvement Project (SNWW CIP). The project will deepen the waterway in two phases. Contracts 2A, 2B, 3, 4 and 5 will provide benefits from the first 4' cut (Phase 1). Contracts 6, 7, 8 and 9 will provide full depth benefits from the final cut going from 4' down to 8' (Phase 2).

The figure below is an overview of the three initial areas of the main channel to be deepened: Contract 2A (blue) is has now been completed. SNND awarded Contract 2B (yellow) in December of 2023 and Contract 3 (green) was awarded in July of 2024. Additional details on these three contracts are addressed below.


SNWW: Initial Channel Deepening Contracts



Contract 2B

This portion of the SNWW deepening began where Contract 2A (blue) finished and was approximately 20.5 miles the main channel to a location just past the Cheniere LNG facility as depicted in yellow in the figure below. This contract was part of the Phase 1 cut (first 4') and was approximately 12.2 Million Cubic Yards and dredging completed in December of 2024.


Contract 2B (SNND)



Contract 3

Contract 3 was part of the Phase 1 cut (first 4'). This segment of the deepening is approximately 8.25 miles long beginning at the northern end of Contract 2B (yellow), and continued to Taylor Bayou/Texaco Island as shown green in the figure below. This contract is part of the Phase 1 cut (first 4') and was approximately 7 Million Cubic Yards and finished dredging in September 2025.

Contract 3 (SNND)




Anchorage Basins 4 and 8

In addition to contracts for the deepening of the main channel, SNND anticipates issuing and executing contracts for dredging two Anchorage Basin projects in the Neches River that are part of the overall Channel Improvement Project. Anchorage Basin 8 is scheduled to be advertised and awarded in the 1st quarter of 2026 while Anchorage Basin 4 will be advertised and awarded in the 2nd quarter of 2026.

Anchorage Basin 4 (West corner of MARAD)



Anchorage Basin 8



Contracts 4 & 5

Contract 4 (blue) and 5 (yellow) will part of the Phase 1 cut (first 4'). Contract 4 and 5 will be advertised as a combined contract in December of 2025 with an expected completion date of Q1 2028. Contracts 4 and 5 will complete the Phase 1 cut.



Contracts 6, 7, 8 and 9

Contracts 6 (red), 7 (orange), 8 (blue) and 9 (yellow) will part of the Phase 2 cut (second 4'). Contract 6 has been advertised and awarded by USACE and is expected to finish in April of 2027. Contracts 7, 8 and 9 will advertised and awarded by the SNND and timing of these final contracts will be determined by the completion of Contract 6.

